# Tub Surround Project Checklist

NICHE	TUB INSTALLATION
YES / NO	YES / NO
DIRECTION:  HORIZONTAL VERTICAL  SIZE:  12X20  12X24	☐ TUB INSERT ☐ FREE STANDING TUB ☐ JACUZZI ⑤
12X28	TUB DECK
CUSTOM SIZE	YES/NO
DESCRIPTION HERE:	FULL TUB DECK
	ONE SIDED TUB DECK
TUB FIXTURE INSTALL THIS IS TO DETERMINE HOW MANY HOLES	ADD-ONS
NEED TO BE DRILLED INTO THE TILE.	GRAB BARS HOW MANY:
TUB INSERT:  SHOWER HEAD, TUB SPOUT & MIXING VAULVE.  SHOWER HEAD, TUB SPOUT, MIXING VALVE, AND HAND SHOWER.  SHOWER HEAD, TUB SPOUT, MIXING VALVE, HAND SHOWER, & DIVERTER.  FREE STANDING TUB:  FREE STANDING TUB FILLER FROM FLOOR  FREE STANDING TUB FILLER FROM WALL	
CEILING TILE	
/ES / NO	
CEILING LIGHTS HOW MANY:	
CEILING VENTS HOW MANY:	

# Tub Surround Project Checklist

#### **TUB SURROUND TILE CHOICES**

WALL TILE	
TILE SIZE :	TILE NAME :
TILE PATTERN :	TILE SKU :
*OPTIONAL ACCENT/SECONDARY TILE*	
TILE SIZE :	TILE NAME :
TILE PATTERN :	TILE SKU :
NICHE TILE	
TILE SIZE :	TILE NAME :
TII E PATTERN ·	TII F SKU :

#### **TIP FOR PURCHASING TILE:**

WHEN DETERMINING HOW MUCH TILE TO PURCHASE, ADD AN EXTRA 20% CONTINGENCY TO THE TOTAL SQUARE FOOTAGE TO ALLOW FOR CUTS

## Typical Tile Job Timeline

### <u>start</u>

#### 1.) SETTING UP

THE FIRST DAY/DAYS ON THE JOB ARE USED TO SET UP OUR WORK STATIONS AS WELL AS CREATE A PATHWAY TO THOSE STATIONS WITH FLOOR PROTECTION. WE ALSO SET UP PLASTIC WALLS AND DUST PROTECTION IF NEEDED.

#### 3.) PREP

ONCE THE DUST SETTLES, WE ARE ABLE TO SEE WHAT THE FRAMING OF THE AREA LOOKS LIKE.

WE BELIEVE THAT PREP IS THE MOST IMPORTANT STEP OF THE PROCESS AND WE TAKE EXTRA CARE TO BUILD A GOOD FOUNDATION TO SET OUR TILE. THIS CAN INCLUDE POURING SELF LEVELING CEMENT AND/OR SHIMMING OUT WALLS.

#### 5.) TIME TO TILE

THE TIME HAS FINALLY COME TO TILE! IN THIS PHASE, WE PLAN THE LAYOUT OF THE TILE TO ELIMINATE ANY AWKWARD SLIVERS. ONCE THE LAYOUT IS READY, WE MAKE OUR CUTS AND SET THE TILE. WE DRILL AND GRIND THE NECESSARY HOLES FOR ALL FIXTURES, AS WELL AS INSTALL ALL PROFILES.

#### 7.) FINAL TOUCHES / CLEAN UP

THE TILE IS ALL DONE! FINAL TOUCHES, LIKE INSTALLING ANY SHOWER FIXTURES OR OTHER ADDITIONAL SERVICES, ARE DONE IN THIS PHASE. ONCE ALL ADDITIONAL SERVICES HAVE BEEN COMPLETED, WE TAKE UP ALL THE HOME PROTECTION, PACK UP OUR TOOLS, AND LEAVE YOU TO ENJOY YOUR NEW HOME ADDITION!

#### 2. DEMO/TRASH REMOVAL

AFTER YOUR HOME HAS BEEN PROTECTED, THE NEXT STEP IS THE MESSY PART: DEMOLITION. I FAIR WARNING, THIS PHASE OF THE PROJECT CAN GET LOUD AND DUSTY. ALTHOUGH WE STILL TAKE PRECAUTIONS, THERE IS STILL DUST THAT WILL RESULT OF TAKING DEMOLISHED TRASH OUT OF THE HOME. WE STILL DO OUR VERY BEST TO KEEP TIDY WITH REGULAR SWEEPING.

#### 4.) WATERPROOFING/UNDERLAYMENT

NOW THAT THE FOUNDATION IS SET AND THE WALLS ARE PERFECTLY FLAT/PLUMB, IT'S TIME TO WATERPROOF! WE USE THE LATEST TECHNOLOGY IN WATERPROOFING AND UNDERLAYMENT THAT IS QUICK AND RELIABLE.

#### 6. GROUTING AND SILICONE

THE TILING IS COMPLETE, AND NOW IT'S TIME FOR GROUT! DEPENDING ON THE PROJECT, THIS PART CAN SPAN FROM A SINGLE DAY TO A FEW DAYS. ONCE ALL THE GROUT IS APPLIED, WE WASH THE TILE TWICE TO ENSURE THAT WE PICK UP ALL THE GROUT HAZE. LASTLY, WE APPLY COLOR-MATCHING SILICONE TO ALL THE NECESSARY AREAS.