Shower Project Checklist

SHOWER LAYOUT CHOICES

NICHE	BENCH
YES / NO	YES / NO
DIRECTION: HORIZONTAL VERTICAL SIZE: 12X20 12X24 12X28	SIZE: CORNER BENCH SHORT WALL BENCH (OPPOSITE WATER WALL) CUSTOM SIZE DESCRIPTION HERE:
CUSTOM SIZE	BENCH TOP:
DESCRIPTION HERE:	STONE TOP CURB
	TILE TOP WITH PROFILE EDGES
SHOWER FIXTURE INSTALL	☐ TILE TOP WITH MITERED EDGES ⑤
THIS IS TO DETERMINE HOW MANY HOLES NEED TO BE DRILLED INTO THE TILE.	FLOATING: YES \$ / NO
SHOWER HEAD & MIXING VALVE	SHOWER DRAIN
SHOWER HEAD, MIXING VALVE & HAND SHOWER SHOWER HEAD, MIXING VALVE, HAND SHOWER, & DIVERTER.	POINT DRAIN (CENTER OF PAN) LINE DRAIN (\$)
CEILING TILE	
YES/NO	CURB
CEILING LIGHTS HOW MANY:	☐ STONE TOP CURB ☐ TILE WRAPED CURB WITH PROFILES
ADD-ONS	☐ TILE WRAPED CURB WITH MITERED EDGES ☐ CURBLESS ③
GRAB BARS	
HEATED SHOWER PAN (\$)	

Shower Project Checklist

SHOWER TILE CHOICES

WALL TILE	
TILE SIZE :	TILE NAME :
TILE PATTERN :	TILE SKU :
OPTIONAL ACCENT/SECONDARY TILE	
TILE SIZE :	TILE NAME :
TILE PATTERN :	TILE SKU :
SHOWER PAN TILE	
TILE SIZE :	TILE NAME :
TILE PATTERN :	TILE SKU :
NICHE TILE	
TILE SIZE :	TILE NAME :
TILE PATTERN :	TILE SKU :

TIP FOR PURCHASING TILE:

WHEN DETERMINING HOW MUCH TILE TO PURCHASE, ADD AN EXTRA 20% CONTINGENCY TO ALLOW CUTS.

Typical Tile Job Timeline

<u>start</u>

1.) SETTING UP

THE FIRST DAY/DAYS ON THE JOB ARE USED TO SET UP OUR WORK STATIONS AS WELL AS CREATE A PATHWAY TO THOSE STATIONS WITH FLOOR PROTECTION. WE ALSO SET UP PLASTIC WALLS AND DUST PROTECTION IF NEEDED.

3.) PREP

ONCE THE DUST SETTLES, WE ARE ABLE TO SEE WHAT THE FRAMING OF THE AREA LOOKS LIKE. WE BELIEVE THAT PREP IS THE MOST IMPORTANT STEP OF THE PROCESS AND WE TAKE EXTRA CARE TO BUILD A GOOD FOUNDATION TO SET OUR TILE. THIS CAN INCLUDE POURING SELF LEVELING CEMENT AND/OR SHIMMING OUT WALLS.

5.) TIME TO TILE

THE TIME HAS FINALLY COME TO TILE! IN THIS PHASE, WE PLAN THE LAYOUT OF THE TILE TO ELIMINATE ANY AWKWARD SLIVERS. ONCE THE LAYOUT IS READY, WE MAKE OUR CUTS AND SET THE TILE. WE DRILL AND GRIND THE NECESSARY HOLES FOR ALL FIXTURES, AS WELL AS INSTALL ALL PROFILES.

7.) FINAL TOUCHES / CLEAN UP

THE TILE IS ALL DONE! FINAL TOUCHES, LIKE INSTALLING ANY SHOWER FIXTURES OR OTHER ADDITIONAL SERVICES, ARE DONE IN THIS PHASE. ONCE ALL ADDITIONAL SERVICES HAVE BEEN COMPLETED, WE TAKE UP ALL THE HOME PROTECTION, PACK UP OUR TOOLS, AND LEAVE YOU TO ENJOY YOUR NEW HOME ADDITION!

2. DEMO/TRASH REMOVAL

AFTER YOUR HOME HAS BEEN PROTECTED, THE NEXT STEP IS THE MESSY PART: DEMOLITION. I FAIR WARNING, THIS PHASE OF THE PROJECT CAN GET LOUD AND DUSTY. ALTHOUGH WE STILL TAKE PRECAUTIONS, THERE IS STILL DUST THAT WILL RESULT OF TAKING DEMOLISHED TRASH OUT OF THE HOME. WE STILL DO OUR VERY BEST TO KEEP TIDY WITH REGULAR SWEEPING.

4.) WATERPROOFING/UNDERLAYMENT

NOW THAT THE FOUNDATION IS SET AND THE WALLS ARE PERFECTLY FLAT/PLUMB, IT'S TIME TO WATERPROOF! WE USE THE LATEST TECHNOLOGY IN WATERPROOFING AND UNDERLAYMENT THAT IS QUICK AND RELIABLE.

6. GROUTING AND SILICONE

THE TILING IS COMPLETE, AND NOW IT'S TIME FOR GROUT! DEPENDING ON THE PROJECT, THIS PART CAN SPAN FROM A SINGLE DAY TO A FEW DAYS. ONCE ALL THE GROUT IS APPLIED, WE WASH THE TILE TWICE TO ENSURE THAT WE PICK UP ALL THE GROUT HAZE. LASTLY, WE APPLY COLOR-MATCHING SILICONE TO ALL THE NECESSARY AREAS.